Pacific Coast Well & Pump Inc.

2415San Ramon Valley Blvd., Ste.#4-440, San Ramon, CA 94583
510-581-6000 • pacific_coast_wp@att.net
Lic. # 810579 A-General Engineering, C-57 Well Drilling.

INSPECTION REPORT

TEST DATE:	12-11-20
Customer:	Mary Jones
LOCATION:	Street Address
	City, CA
Contact:	Mary @ 555-555-5555
APN#	01-01-01-000
WELL INSPECTION CONDUCT BY:	Steven

STATIC WATER LEVEL	**10**
DEPTH OF WELL	**183**
DEPTH TO PUMP	**167**
CASING	**5 inch PVC**
PUMP SIZE/TYPE	**1.5 HP Sub 18GS15**
MOTOR SIZE/TYPE	**18GS15**
VOLTAGE/AMP DRAW	**230 v / 10.4 Amps**
PUMP SAVER	**No**
PRESSURE TANK SYST.	
VARIABLE SPEED	**N/A**
PRESSURE SETTINGS	**N/A**
BOOSTER PUMP/TYPE	**Goulds 45HB30**
VARIABLE SPEED	**3AB2**
PRESSURE TANK SYST.	**20 Gallon Bladdar**
PRESSURE SETTINGS	**60 PSI**
VOLTAGE/AMP DRAW	**230 v / 7.2 Amps**
STORAGE TANK/TYPE	**5000 gallon Polly**
FLOAT CONTROLS/TYPE	**electric**
NEED REPAIRS:	

Electrical system is currently not to code, Well seal needs to be replaced, pressure system is showing signs of age and should be replaced before it fails. Equipment is estimated to be 12 + years old but was functioning as it should at the time of inspection. Water quality has obvious signs of maganeses.

Length of test hours	**not performed**
This Well produces	
Recovered	

START TIME	WATER LEVEL	GPM